

Broadland Flood Alleviation Project: General Update
Report by Senior Waterways and Recreation Officer

Summary: This report provides an update on the Broadland Flood Alleviation Project including the works scheduled and works at the design, pre-application stage and construction phase.

1 Background

- 1.1 This report briefs members on navigation issues relating to the Broadland Flood Alleviation Project (BFAP).

2 Schedule

- 2.1 The forecast and progress on major improvement schemes works is shown on Table 1.

Background papers: Nil

Author: Adrian Clarke
Date of report: 9 February 2012

Appendices: Table 1 – Progress on major improvement schemes

Table 1 Progress on major improvement schemes

Compartment and sites	Public Consultation Leaflet	Planning Application Forecast	Commence Works (anticipated)	Comments
10 & 11 Bure		Aug 2011	2011	Piling removal planning permission granted on 7 October.
11 Yare Phase 2	2011	2011	2011	Pre application consultation received for online strengthening between Breydon and Railway. No navigation implications.
12 Limpenhoe Marshes Yare		Aug 2011		Piling removal planning permission granted on 7 October.
19 Claxton Marshes Yare	March 2012	June 2012		
6 Somerton Dyke	-	-	-	Piling work completed.
6 Phase 2 Thurne	April 2010	December 2010	May 2011	Site works in progress.
6a Phase 2 Thurne	April 2010	January 2011	2011	Site works in progress.
9 Stokesby to Boundary Dyke Bure	April 2010	24 November 2010	2011	Site works in progress. Planning application received for section of compartment immediately downstream of Acle Bridge. See report at agenda item 11(iii).
3 Horning Marshes Ant			2010	Site works in progress.
25 Gillingham Marshes Waveney	August 09	March 2010	2010	Further planning application anticipated for downstream end of compartment including BA 24-hour mooring downstream of Beccles bypass bridge.
25a Phase 2 Geldeston Marshes Waveney	May 09	July 09	2010	Earthworks completed.

Compartment and sites	Public Consultation Leaflet	Planning Application Forecast	Commence Works (anticipated)	Comments
29 & 30 Oulton, Blundeston and Flixton Marshes Waveney	July 08	Nov 08	20 Feb 09	Dredging disposal in Oulton Dyke setback area completed. Further piling removal likely after setback banks have established.
28 Phase 2 Peto's Marsh Waveney	March 2012	May 2012	2012	Further planning application anticipated now original planning permission overturned by judicial review.
33 Fritton Marshes Waveney	April 09	June 09	June/July 2011	Site works in progress.
34 Belton Marshes Waveney	April 09	June 09	June/July 2011	Site works in progress.
22 River Chet South Bank	2011	2011	2011	Landowner and public consultation anticipated Winter 2011/12.
20 Langley Marshes Yare	April 2011	2011.	To be advised	Planning application received see report at agenda item 11(ii).