

**Broadland Flood Alleviation Project: General Update**  
Report by Senior Waterways and Recreation Officer

**Summary:** This report provides an update on the Broadland Flood Alleviation Project including the works scheduled and works at the design, pre-application stage and construction phase.

**1 Background**

- 1.1 This report briefs members on navigation issues relating to the Broadland Flood Alleviation Project (BFAP).

**2 Schedule**

- 2.1 The forecast and progress on major improvement schemes works is shown on Table 1.

Background papers: Nil

Author: Adrian Clarke  
Date of report: 2 April 2012

Broads Plan Objectives: None

Appendices: Table 1 – Progress on major improvement schemes

**Table 1 Progress on major improvement schemes**

<b>Compartment and sites</b>	<b>Public Consultation Leaflet</b>	<b>Planning Application Forecast</b>	<b>Commence Works (anticipated)</b>	<b>Comments</b>
<b>10 &amp; 11</b> Bure		Aug 2011	2011	Piling removal and installation of new erosion protection in progress.
<b>11</b> Yare Phase 2	2011	2011	2011	Pre application consultation received for online strengthening between Breydon and Railway. No navigation implications.
<b>19</b> Claxton Marshes Yare	April 2012	July 2012		Public consultation anticipated Summer 2012.
<b>6 Phase 2</b> Thurne	April 2010	December 2010	May 2011	Site works in progress.
<b>6a Phase 2</b> Thurne	April 2010	January 2011	2011	Site works in progress.
<b>9</b> Stokesby to Boundary Dyke Bure	April 2010	24 November 2010	2011	Site works in progress. Planning permission granted for section of compartment immediately downstream of Acle Bridge.
<b>25</b> Gillingham Marshes Waveney	August 09	March 2010	2010	Further planning application anticipated for downstream end of compartment including BA 24-hour mooring downstream of Beccles bypass bridge.
<b>28 Phase 2</b> Peto's Marsh Waveney	March 2012	May 2012	2012	Further planning application anticipated now original planning permission has been overturned by judicial review.

<b>Compartment and sites</b>	<b>Public Consultation Leaflet</b>	<b>Planning Application Forecast</b>	<b>Commence Works (anticipated)</b>	<b>Comments</b>
<b>33</b> Fritton Marshes Waveney	April 09	June 09	June/July 2011	Site works in progress.
<b>34</b> Belton Marshes Waveney	April 09	June 09	June/July 2011	Site works in progress.
<b>22</b> River Chet South Bank	2011	2011	2011	Landowner and public consultation anticipated in 2012. Emergency piling removal in progress due to piling collapse at Norton Subcourse.
<b>20</b> Langley Marshes Yare	April 2011	2011.	Summer 2012	Planning permission granted for flood defence scheme including reinstatement of slipway at Hardley Dyke.